

榮民醫療作業基金

固定資產建設改良擴充執行情形明細表

中華民國109年5月份

單位：新臺幣元

計畫名稱	本年度可用預算數					累計 預算 分配數 (2)	執行情形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減			
							實支數	應付 未付數	合計 (3)	% (3)/(2)	金額 (4)=(3)-(2)	% (4)/(2)		
專案計畫	202,563,119	1,716,222,000			1,918,785,119	579,245,000	441,645,631	149,960,439	591,606,070	102.13	12,361,070	2.13	將於6月9日召開 評選會議。	督促該院積極辦 理。
繼續計畫	202,563,119	1,700,114,000			1,902,677,119	579,245,000	441,645,631	149,960,439	591,606,070	102.13	12,361,070	2.13		
臺北榮民總醫院新建醫 療大樓興建計畫	202,563,119	635,367,000			837,930,119	261,835,000	257,716,492	12,570,556	270,287,048	103.23	8,452,048	3.23		
臺北榮民總醫院手術室 新建工程計畫		310,307,000			310,307,000	39,000,000	5,627,095		5,627,095	14.43	-33,372,905	85.57		
臺中榮民總醫院嘉義分 院長期照護大樓興建計 畫		33,960,000			33,960,000	4,385,000	4,860,781		4,860,781	110.85	475,781	10.85		
高雄榮民總醫院健康照 護大樓新建計畫		156,805,000			156,805,000	74,025,000	94,878,559	3,058,279	97,936,838	132.30	23,911,838	32.30		
高雄榮民總醫院屏東大 武分院新建計畫		563,675,000			563,675,000	200,000,000	78,562,704	134,331,604	212,894,308	106.45	12,894,308	6.45		
新興計畫		16,108,000			16,108,000									
臺中榮民總醫院第三醫 療大樓興辦計畫		16,108,000			16,108,000									
一般建築及設備計畫	290,380,083	3,008,610,000			3,298,990,083	464,317,797	750,065,830	33,464,701	783,530,531	168.75	319,212,734	68.75		
分年性項目		35,000,000			35,000,000									
機械及設備		35,000,000			35,000,000									
一次性項目	290,380,083	2,973,610,000			3,263,990,083	464,317,797	750,065,830	33,464,701	783,530,531	168.75	319,212,734	68.75		
房屋及建築	147,456,458	294,720,000			442,176,458	131,324,467	135,002,437	4,548,640	139,551,077	106.26	8,226,610	6.26		
機械及設備	121,570,293	2,456,869,000	-3,057,732		2,575,381,561	292,757,153	564,757,559	25,539,270	590,296,829	201.63	297,539,676	101.63		
交通及運輸設備	5,710,000	63,674,000	533,867		69,917,867	8,607,000	15,230,113	2,496,853	17,726,966	205.96	9,119,966	105.96		
什項設備	15,643,332	158,347,000	2,523,865		176,514,197	31,629,177	35,075,721	879,938	35,955,659	113.68	4,326,482	13.68		
總計	492,943,202	4,724,832,000			5,217,775,202	1,043,562,797	1,191,711,461	183,425,140	1,375,136,601	131.77	331,573,804	31.77		
房屋及建築	350,019,577	2,010,942,000			2,360,961,577	710,569,467	576,648,068	154,509,079	731,157,147	102.90	20,587,680	2.90		

榮民醫療作業基金

固定資產建設改良擴充執行情形明細表

中華民國109年5月份

單位：新臺幣元

計畫名稱	本年度可用預算數					累計 預算 分配數 (2)	執行情形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減			
							實支數	應付 未付數	合計 (3)	% (3)/(2)	金額 (4)=(3)-(2)	% (4)/(2)		
機械及設備	121,570,293	2,491,869,000		-3,057,732	2,610,381,561	292,757,153	564,757,559	25,539,270	590,296,829	201.63	297,539,676	101.63		
交通及運輸設備	5,710,000	63,674,000		533,867	69,917,867	8,607,000	15,230,113	2,496,853	17,726,966	205.96	9,119,966	105.96		
什項設備	15,643,332	158,347,000		2,523,865	176,514,197	31,629,177	35,075,721	879,938	35,955,659	113.68	4,326,482	13.68		
總計	492,943,202	4,724,832,000			5,217,775,202	1,043,562,797	1,191,711,461	183,425,140	1,375,136,601	131.77	331,573,804	31.77		