

榮民醫療作業基金

固定資產建設改良擴充執行情形明細表

中華民國110年2月份

單位：新臺幣元

計畫名稱	本年度可用預算數					累計 預算 分配數 (2)	執行情形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減			
							實支數	應付 未付數	合計 (3)	% (3)/(2)	金額 (4)=(3)-(2)	% (4)/(2)		
專案計畫	390,680,741	6,502,650,000			6,893,330,741	297,336,510	345,589,621	8,906,728	354,496,349	119.22	57,159,839	19.22		
繼續計畫	390,680,741	6,417,989,000			6,808,669,741	283,136,510	344,860,892	8,906,728	353,767,620	124.95	70,631,110	24.95		
臺北榮民總醫院新建醫療大樓興建計畫	115,705,510	1,057,290,000			1,172,995,510	175,686,510	14,961,504		14,961,504	8.52	-160,725,006	91.48	主要係廠商較晚 提送估驗計價資 料，致工程款無 法如期撥付。	請廠商依期提 送計價資料。
臺北榮民總醫院新建重 粒子癌症治療中心計畫		513,000,000			513,000,000									
臺北榮民總醫院手術室 新建工程計畫	273,972,459	188,431,000			462,403,459		9,137,589	396,057	9,533,646		9,533,646			
臺中榮民總醫院嘉義分 院長期照護大樓興建計 畫		258,313,000			258,313,000	27,450,000	42,623,528		42,623,528	155.28	15,173,528	55.28		
高雄榮民總醫院健康照 護大樓新建計畫		543,145,000			543,145,000	60,000,000	201,717,721	4,492,359	206,210,080	343.68	146,210,080	243.68		
高雄榮民總醫院屏東大 武分院新建計畫		3,817,541,000			3,817,541,000	20,000,000	76,420,550	4,018,312	80,438,862	402.19	60,438,862	302.19		
臺中榮民總醫院第三醫 療大樓興辦計畫	1,002,772	40,269,000			41,271,772									
新興計畫		84,661,000			84,661,000	14,200,000	728,729		728,729	5.13	-13,471,271	94.87		
臺中榮民總醫院嘉義分 院鹿滿住院式長照機構 大樓興辦計畫		84,661,000			84,661,000	14,200,000	728,729		728,729	5.13	-13,471,271	94.87	主要係統包工程 尚未發包所致。	督促該院積極辦 理。
一般建築及設備計畫	142,572,366	3,032,247,000			3,174,819,366	53,471,000	42,200,118	26,814,456	69,014,574	129.07	15,543,574	29.07		
分年性項目		50,800,000			50,800,000									
房屋及建築		40,800,000			40,800,000									
機械及設備		10,000,000			10,000,000									
一次性項目	142,572,366	2,981,447,000			3,124,019,366	53,471,000	42,200,118	26,814,456	69,014,574	129.07	15,543,574	29.07		
土地	1,455,000	20,160,000			21,615,000									

榮民醫療作業基金

固定資產建設改良擴充執行情形明細表

中華民國110年2月份

單位：新臺幣元

計畫名稱	本年度可用預算數					累計 預算 分配數 (2)	執行情形						差異 或 落後 原因	改進 措施		
	以前年度 保留數	本年度 法定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減					
							實支數	應付 未付數	合計 (3)	% (3)/(2)	金額 (4)=(3)-(2)	% (4)/(2)				
房屋及建築	75,651,639	157,304,000			232,955,639	34,198,000	18,245,019	555,882	18,800,901	54.98	-15,397,099	45.02	主要係北榮本院 中正8樓83區整 修工程，現正辦 理驗收作業。	督促該院積極辦 理。		
機械及設備	47,113,929	2,460,401,000		1,473,700	2,508,988,629	12,427,000	13,749,012	24,990,495	38,739,507	311.74	26,312,507	211.74				
交通及運輸設備	13,663,059	51,508,000			65,171,059	2,024,000	1,862,550		1,862,550	92.02	-161,450	7.98				
什項設備	4,688,739	292,074,000		-1,473,700	295,289,039	4,822,000	8,343,537	1,268,079	9,611,616	199.33	4,789,616	99.33				
總計	533,253,107	9,534,897,000			10,068,150,107	350,807,510	387,789,739	35,721,184	423,510,923	120.72	72,703,413	20.72				
土地	1,455,000	1,478,876,000			1,480,331,000											
房屋及建築	466,332,380	4,632,497,000			5,098,829,380	331,534,510	363,834,640	9,462,610	373,297,250	112.60	41,762,740	12.60				
機械及設備	47,113,929	3,079,942,000		1,473,700	3,128,529,629	12,427,000	13,749,012	24,990,495	38,739,507	311.74	26,312,507	211.74				
交通及運輸設備	13,663,059	51,508,000			65,171,059	2,024,000	1,862,550		1,862,550	92.02	-161,450	7.98				
什項設備	4,688,739	292,074,000		-1,473,700	295,289,039	4,822,000	8,343,537	1,268,079	9,611,616	199.33	4,789,616	99.33				
總計	533,253,107	9,534,897,000			10,068,150,107	350,807,510	387,789,739	35,721,184	423,510,923	120.72	72,703,413	20.72				