

榮民醫療作業基金

固定資產建設改良擴充執行情形明細表

中華民國111年4月份

單位：新臺幣元

計畫名稱	本年度可用預算數					累計 預算 分配數 (2)	執行情形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減			
							實支數	應付 未付數	合計 (3)	% (3)/(2)	金額 (4)=(3)-(2)	% (4)/(2)		
專案計畫	138,158,448	5,986,775,000	221,612,000		6,346,545,448	707,419,000	976,577,057	63,389,935	1,039,966,992	147.01	332,547,992	47.01		
繼續計畫	138,158,448	5,986,775,000	221,612,000		6,346,545,448	707,419,000	976,577,057	63,389,935	1,039,966,992	147.01	332,547,992	47.01		
臺北榮民總醫院新建醫療大樓興建計畫		240,089,000	221,612,000		461,701,000	217,605,000	253,620,539	10,863,807	264,484,346	121.54	46,879,346	21.54		
臺北榮民總醫院新建重粒子癌症治療中心計畫	1,139,426	729,000,000			730,139,426									
臺北榮民總醫院手術室新建工程計畫	20,861,819	301,265,000			322,126,819	129,000,000	163,713,959	7,529,632	171,243,591	132.75	42,243,591	32.75		
臺中榮民總醫院嘉義分院長期照護大樓興建計畫		315,305,000			315,305,000	65,800,000	96,618,737	18,621,459	115,240,196	175.14	49,440,196	75.14		
高雄榮民總醫院健康照護大樓新建計畫	10,384,672	472,423,000			482,807,672	40,000,000	30,622,436	1,199,085	31,821,521	79.55	-8,178,479	20.45	主要係廠商尚未提送估驗計價資料。	督促該院積極辦理。
高雄榮民總醫院屏東大武分院新建計畫	22,458,050	3,707,086,000			3,729,544,050	250,000,000	425,850,507	25,175,952	451,026,459	180.41	201,026,459	80.41		
臺中榮民總醫院第三醫療大樓興辦計畫	1,326,481	48,323,000			49,649,481	4,798,000	5,929,169		5,929,169	123.58	1,131,169	23.58		
臺中榮民總醫院嘉義分院鹿滿住宿式長照機構大樓興辦計畫	81,988,000	173,284,000			255,272,000	216,000	221,710		221,710	102.64	5,710	2.64		
一般建築及設備計畫	308,090,610	3,132,068,000			3,440,158,610	175,029,000	383,152,326	13,274,664	396,426,990	226.49	221,397,990	126.49		
分年性項目	12,872,612				12,872,612	5,000,000	10,381,138	546,376	10,927,514	218.55	5,927,514	118.55		
房屋及建築	12,872,612				12,872,612	5,000,000	10,381,138	546,376	10,927,514	218.55	5,927,514	118.55		
一次性項目	295,217,998	3,132,068,000			3,427,285,998	170,029,000	372,771,188	12,728,288	385,499,476	226.73	215,470,476	126.73		
土地														
房屋及建築	62,717,139	288,136,000		2,568,657	353,421,796	31,271,000	19,159,339	935,688	20,095,027	64.26	-11,175,973	35.74	主要係北榮本院神經醫學腦中風加護室土木及水電工程廠商已報竣工，刻正辦理驗收。	督促該院積極辦理。

榮民醫療作業基金

固定資產建設改良擴充執行情形明細表

中華民國111年4月份

單位：新臺幣元

計畫名稱	本年度可用預算數					累計 預算 分配數 (2)	執行情形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減			
							實支數	應付 未付數	合計 (3)	% (3)/(2)	金額 (4)=(3)-(2)	% (4)/(2)		
機械及設備	167,540,991	2,549,825,000		-2,568,657	2,714,797,334	74,087,000	323,284,207	11,792,600	335,076,807	452.27	260,989,807	352.27	主要係北榮本院動力中心老舊冰水主機汰換案，設備刻正辦理運轉測試，待測試完竣後辦理複驗。	督促該院積極辦理。
交通及運輸設備	21,570,566	40,388,000			61,958,566	5,609,000	5,992,737	5,992,737	106.84	383,737	6.84			
什項設備	43,389,302	253,719,000			297,108,302	59,062,000	24,334,905	24,334,905	41.20	-34,727,095	58.80			
租賃資產														
總計	446,249,058	9,118,843,000	221,612,000		9,786,704,058	882,448,000	1,359,729,383	76,664,599	1,436,393,982	162.77	553,945,982	62.77		
土地		301,890,000			301,890,000									
房屋及建築	169,288,904	3,479,284,000	221,612,000	2,568,657	3,872,753,561	743,690,000	1,005,762,185	64,871,999	1,070,634,184	143.96	326,944,184	43.96		
機械及設備	212,000,286	5,039,393,000		-2,568,657	5,248,824,629	74,087,000	323,544,556	11,792,600	335,337,156	452.63	261,250,156	352.63		
交通及運輸設備	21,570,566	40,770,000		45,000	62,385,566	5,609,000	6,037,737		6,037,737	107.64	428,737	7.64		
什項設備	43,389,302	257,506,000		-45,000	300,850,302	59,062,000	24,384,905		24,384,905	41.29	-34,677,095	58.71		
租賃資產														
總計	446,249,058	9,118,843,000	221,612,000		9,786,704,058	882,448,000	1,359,729,383	76,664,599	1,436,393,982	162.77	553,945,982	62.77		