

榮民醫療作業基金

固定資產建設改良擴充執行情形明細表

中華民國111年5月份

單位：新臺幣元

計畫名稱	本年度可用預算數					累計 預算 分配數 (2)	執行情形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減			
							實支數	應付 未付數	合計 (3)	% (3)/(2)	金額 (4)=(3)-(2)	% (4)/(2)		
專案計畫	138,158,448	5,986,775,000	221,612,000		6,346,545,448	968,934,000	1,268,358,219	78,597,920	1,346,956,139	139.01	378,022,139	39.01		
繼續計畫	138,158,448	5,986,775,000	221,612,000		6,346,545,448	968,934,000	1,268,358,219	78,597,920	1,346,956,139	139.01	378,022,139	39.01		
臺北榮民總醫院新建醫療大樓興建計畫		240,089,000	221,612,000		461,701,000	275,996,000	268,554,318	10,863,807	279,418,125	101.24	3,422,125	1.24		
臺北榮民總醫院新建重粒子癌症治療中心計畫	1,139,426	729,000,000			730,139,426									
臺北榮民總醫院手術室新建工程計畫	20,861,819	301,265,000			322,126,819	159,000,000	163,713,959	7,529,632	171,243,591	107.70	12,243,591	7.70		
臺中榮民總醫院嘉義分院長期照護大樓興建計畫		315,305,000			315,305,000	68,924,000	148,880,714	21,207,345	170,088,059	246.78	101,164,059	146.78		
高雄榮民總醫院健康照護大樓新建計畫	10,384,672	472,423,000			482,807,672	60,000,000	68,824,098	3,497,229	72,321,327	120.54	12,321,327	20.54		
高雄榮民總醫院屏東大武分院新建計畫	22,458,050	3,707,086,000			3,729,544,050	400,000,000	612,234,251	35,499,907	647,734,158	161.93	247,734,158	61.93		
臺中榮民總醫院第三醫療大樓興辦計畫	1,326,481	48,323,000			49,649,481	4,798,000	5,929,169		5,929,169	123.58	1,131,169	23.58		
臺中榮民總醫院嘉義分院鹿滿住宿式長照機構大樓興辦計畫	81,988,000	173,284,000			255,272,000	216,000	221,710		221,710	102.64	5,710	2.64		
一般建築及設備計畫	308,090,610	3,132,068,000			3,440,158,610	478,806,000	676,398,532	5,575,845	681,974,377	142.43	203,168,377	42.43		
分年性項目	12,872,612				12,872,612	5,000,000	10,381,138	546,376	10,927,514	218.55	5,927,514	118.55		
房屋及建築	12,872,612				12,872,612	5,000,000	10,381,138	546,376	10,927,514	218.55	5,927,514	118.55		
一次性項目	295,217,998	3,132,068,000			3,427,285,998	473,806,000	666,017,394	5,029,469	671,046,863	141.63	197,240,863	41.63		
土地														
房屋及建築	62,717,139	288,136,000		2,568,657	353,421,796	47,226,000	31,535,864	1,228,182	32,764,046	69.38	-14,461,954	30.62	主要係北榮本院神經醫學中風加護室土木及水電工程廠商已驗收完竣，刻正辦理付款作業。	督促該院積極辦理。

榮民醫療作業基金

固定資產建設改良擴充執行情形明細表

中華民國111年5月份

單位：新臺幣元

計畫名稱	本年度可用預算數					累計 預算 分配數 (2)	執行情形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減			
							實支數	應付 未付數	合計 (3)	% (3)/(2)	金額 (4)=(3)-(2)	% (4)/(2)		
機械及設備	167,540,991	2,549,825,000		-2,568,657	2,714,797,334	331,613,000	552,293,588	2,847,600	555,141,188	167.41	223,528,188	67.41	主要係北榮本院動力中心等老舊冰水主機汰換案，已辦理複驗完竣，刻正辦理付款作業。	督促該院積極辦理。
交通及運輸設備	21,570,566	40,388,000			61,958,566	6,596,000	13,181,510		13,181,510	199.84	6,585,510	99.84		
什項設備	43,389,302	253,719,000			297,108,302	88,371,000	69,006,432	953,687	69,960,119	79.17	-18,410,881	20.83		
租賃資產														
總計	446,249,058	9,118,843,000	221,612,000		9,786,704,058	1,447,740,000	1,944,756,751	84,173,765	2,028,930,516	140.14	581,190,516	40.14		
土地		301,890,000			301,890,000									
房屋及建築	169,288,904	3,479,284,000	221,612,000	2,568,657	3,872,753,561	1,021,160,000	1,309,770,872	80,372,478	1,390,143,350	136.13	368,983,350	36.13		
機械及設備	212,000,286	5,039,393,000		-2,568,657	5,248,824,629	331,613,000	552,553,937	2,847,600	555,401,537	167.48	223,788,537	67.48		
交通及運輸設備	21,570,566	40,770,000		45,000	62,385,566	6,596,000	13,226,510		13,226,510	200.52	6,630,510	100.52		
什項設備	43,389,302	257,506,000		-45,000	300,850,302	88,371,000	69,205,432	953,687	70,159,119	79.39	-18,211,881	20.61		
租賃資產														
總計	446,249,058	9,118,843,000	221,612,000		9,786,704,058	1,447,740,000	1,944,756,751	84,173,765	2,028,930,516	140.14	581,190,516	40.14		