

榮民醫療作業基金

固定資產建設改良擴充執行情形明細表

中華民國111年11月份

單位：新臺幣元

計畫名稱	本年度可用預算數					累計 預算 分配數 (2)	執行情形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減			
							實支數	應付 未付數	合計 (3)	% (3)/(2)	金額 (4)=(3)-(2)	% (4)/(2)		
專案計畫	138,158,448	5,986,775,000	383,875,549	-3,820,000	6,504,988,997	4,179,752,000	3,100,139,478	1,530,100,398	4,630,239,876	110.78	450,487,876	10.78		
繼續計畫	138,158,448	5,986,775,000	363,875,549	-3,820,000	6,484,988,997	4,174,952,000	3,098,659,214	1,530,100,398	4,628,759,612	110.87	453,807,612	10.87		
臺北榮民總醫院新建醫療大樓興建計畫		240,089,000	221,611,515		461,700,515	356,606,000	332,078,869		332,078,869	93.12	-24,527,131	6.88		
臺北榮民總醫院新建重粒子癌症治療中心計畫	1,139,426	729,000,000			730,139,426	256,289,000					-256,289,000	100.00	主要係尚有缺失項目尚未改善，待改善完畢後始辦理付款作業。	督促該院積極辦理。
臺北榮民總醫院手術室新建工程計畫	20,861,819	301,265,000	62,264,034	-3,820,000	380,570,853	317,926,000	276,788,328	10,949,591	287,737,919	90.50	-30,188,081	9.50		
臺中榮民總醫院嘉義分院長期照護大樓興建計畫		315,305,000	80,000,000		395,305,000	202,955,000	284,857,847	30,447,153	315,305,000	155.36	112,350,000	55.36		
高雄榮民總醫院健康照護大樓新建計畫	10,384,672	472,423,000			482,807,672	320,000,000	313,737,273	98,959,378	412,696,651	128.97	92,696,651	28.97		
高雄榮民總醫院屏東大武分院新建計畫	22,458,050	3,707,086,000			3,729,544,050	2,688,454,000	1,863,196,561	1,371,419,218	3,234,615,779	120.32	546,161,779	20.32		
臺中榮民總醫院第三醫療大樓興辦計畫	1,326,481	48,323,000			49,649,481	27,435,000	22,274,250	18,035,387	40,309,637	146.93	12,874,637	46.93		
臺中榮民總醫院嘉義分院鹿滿住宿式長照機構大樓興辦計畫	81,988,000	173,284,000			255,272,000	5,287,000	5,726,086	289,671	6,015,757	113.78	728,757	13.78		
新興計畫			20,000,000		20,000,000	4,800,000	1,480,264		1,480,264	30.84	-3,319,736	69.16		
臺中榮民總醫院質子治療中心興辦計畫			20,000,000		20,000,000	4,800,000	1,480,264		1,480,264	30.84	-3,319,736	69.16	主要係規劃設計監造技術服務採購於11月3日決標，預計於12月上旬完成第一期款項付款。	督促該院積極辦理。
一般建築及設備計畫	308,090,610	3,132,068,000			3,440,158,610	2,900,119,012	2,247,458,328	206,635,579	2,454,093,907	84.62	-446,025,105	15.38		
分年性項目	12,872,612				12,872,612	12,872,612	12,517,529		12,517,529	97.24	-355,083	2.76		
房屋及建築	12,872,612				12,872,612	12,872,612	12,517,529		12,517,529	97.24	-355,083	2.76		

榮民醫療作業基金

固定資產建設改良擴充執行情形明細表

中華民國111年11月份

單位：新臺幣元

計畫名稱	本年度可用預算數					累計 預算 分配數 (2)	執行情形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減			
							實支數	應付 未付數	合計 (3)	% (3)/(2)	金額 (4)=(3)-(2)	% (4)/(2)		
一次性項目	295,217,998	3,132,068,000			3,427,285,998	2,887,246,400	2,234,940,799	206,635,579	2,441,576,378	84.56	-445,670,022	15.44		
土地				6,872,770	6,872,770	6,872,000		6,604,770	6,604,770	96.11	-267,230	3.89		
房屋及建築	62,717,139	288,136,000		20,560,121	371,413,260	219,918,000	142,805,383	5,176,537	147,981,920	67.29	-71,936,080	32.71	主要係北榮本院 負壓重症加護病 房A222病房刻 正辦理驗收作 業，俟驗收合格 後付款。	督促該院積極辦 理。
機械及設備	167,540,991	2,549,825,000		-30,956,978	2,686,409,013	2,345,945,400	1,844,276,856	194,854,272	2,039,131,128	86.92	-306,814,272	13.08		
交通及運輸設備	21,570,566	40,388,000		546,831	62,505,397	55,632,000	31,768,357		31,768,357	57.10	-23,863,643	42.90	主要係北榮本院 電話小系統汰換 工程刻正辦理交 貨測試中，俟驗 收合格後付款。	督促該院積極辦 理。
什項設備	43,389,302	253,719,000		2,977,256	300,085,558	258,879,000	216,090,203		216,090,203	83.47	-42,788,797	16.53		
租賃資產														
總計	446,249,058	9,118,843,000	383,875,549	-3,820,000	9,945,147,607	7,079,871,012	5,347,597,806	1,736,735,977	7,084,333,783	100.06	4,462,771	0.06		
土地		301,890,000		6,872,770	308,762,770	308,762,000	301,890,000	6,604,770	308,494,770	99.91	-267,230	0.09		
房屋及建築	169,288,904	3,479,284,000	381,882,785	22,922,071	4,053,377,760	2,963,737,612	2,856,786,232	247,060,633	3,103,846,865	104.73	140,109,253	4.73		
機械及設備	212,000,286	5,039,393,000	1,992,764	-45,500,978	5,207,885,072	3,492,860,400	1,928,546,964	1,483,070,574	3,411,617,538	97.67	-81,242,862	2.33		
交通及運輸設備	21,570,566	40,770,000		591,831	62,932,397	55,632,000	31,813,357		31,813,357	57.19	-23,818,643	42.81		
什項設備	43,389,302	257,506,000		11,294,306	312,189,608	258,879,000	228,561,253		228,561,253	88.29	-30,317,747	11.71		
租賃資產														
總計	446,249,058	9,118,843,000	383,875,549	-3,820,000	9,945,147,607	7,079,871,012	5,347,597,806	1,736,735,977	7,084,333,783	100.06	4,462,771	0.06		