

## 榮民醫療作業基金

### 固定資產建設改良擴充執行情形明細表

中華民國112年9月份

單位：新臺幣元

計畫名稱	本年度可用預算數					累計 預算 分配數 (2)	執行情形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減			
							實支數	應付 未付數	合計 (3)	% (3)/(2)	金額 (4)=(3)-(2)	% (4)/(2)		
專案計畫	907,188,529	3,040,871,000			3,948,059,529	2,541,274,000	1,479,471,453	5,452,983	1,484,924,436	58.43	-1,056,349,564	-41.57		
繼續計畫	907,188,529	3,040,871,000			3,948,059,529	2,541,274,000	1,479,471,453	5,452,983	1,484,924,436	58.43	-1,056,349,564	-41.57		
臺北榮民總醫院新建醫療大樓興建計畫	128,370,103				128,370,103	128,370,000	53,128,551		53,128,551	41.39	-75,241,449	-58.61	主要係PCM及公共藝術估驗計價款尚未支付所致。	督促該院積極辦理。
臺中榮民總醫院質子治療中心興辦計畫	15,305,391	628,043,000			643,348,391	432,284,000	32,862,258		32,862,258	7.60	-399,421,742	-92.40		
臺北榮民總醫院新建重粒子癌症治療中心計畫	244,139,426	501,000,000			745,139,426	259,139,000	243,000,000		243,000,000	93.77	-16,139,000	-6.23		
臺北榮民總醫院手術室新建工程計畫	40,806,145	6,632,000			47,438,145	19,952,000	14,990,977		14,990,977	75.14	-4,961,023	-24.86		
臺中榮民總醫院嘉義分院長期照護大樓興建計畫		2,298,000			2,298,000	2,298,000	2,298,000		2,298,000	100.00				
高雄榮民總醫院健康照護大樓新建計畫	11,836,398	150,599,000			162,435,398	71,857,000	85,175,304	4,650,678	89,825,982	125.01	17,968,982	25.01		
高雄榮民總醫院屏東大武院新建計畫	317,478,713	1,680,200,000			1,997,678,713	1,549,184,000	975,975,736		975,975,736	63.00	-573,208,264	-37.00		
臺中榮民總醫院第三醫療大樓興辦計畫		72,099,000			72,099,000	66,968,000	71,149,961	759,221	71,909,182	107.38	4,941,182	7.38		
臺中榮民總醫院嘉義分院鹿滿住宿式長照機構大樓興辦計畫	149,252,353				149,252,353	11,222,000	890,666	43,084	933,750	8.32	-10,288,250	-91.68		
一般建築及設備計畫	360,464,076	2,960,381,000			3,320,845,076	2,306,282,000	1,664,924,300	3,277,406	1,668,201,706	72.33	-638,080,294	-27.67		
分年性項目		50,500,000			50,500,000									
機械及設備		50,500,000			50,500,000									
一次性項目	360,464,076	2,909,881,000			3,270,345,076	2,306,282,000	1,664,924,300	3,277,406	1,668,201,706	72.33	-638,080,294	-27.67		
土地		25,405,000		17,827,666	43,232,666	25,405,000	25,404,657		25,404,657	100.00	-343	-		
土地改良物				7,766,741	7,766,741									

## 榮民醫療作業基金

### 固定資產建設改良擴充執行情形明細表

中華民國112年9月份

單位：新臺幣元

計畫名稱	本年度可用預算數					累計 預算 分配數 (2)	執行情形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減			
							實支數	應付 未付數	合計 (3)	% (3)/(2)	金額 (4)=(3)-(2)	% (4)/(2)		
房屋及建築	153,099,411	213,399,000		27,770,000	394,268,411	179,906,000	118,633,519	3,277,406	121,910,925	67.76	-57,995,075	-32.24	主要係負壓隔離病房整修工程於9月25日正驗合格，刻正辦理驗收簽核及付款事宜。	督促該院積極辦理。
機械及設備	194,162,727	2,474,736,000		-61,335,407	2,607,563,320	1,945,905,000	1,406,854,316		1,406,854,316	72.30	-539,050,684	-27.70		
交通及運輸設備	312,936	20,496,000		3,159,000	23,967,936	16,620,000	15,714,319		15,714,319	94.55	-905,681	-5.45		
什項設備	12,889,002	175,845,000		4,812,000	193,546,002	138,446,000	98,317,489		98,317,489	71.02	-40,128,511	-28.98		
租賃資產														
總計	1,267,652,605	6,001,252,000			7,268,904,605	4,847,556,000	3,144,395,753	8,730,389	3,153,126,142	65.05	-1,694,429,858	-34.95		
土地		517,299,000		17,827,666	535,126,666	517,299,000	515,606,216		515,606,216	99.67	-1,692,784	-0.33		
土地改良物				7,766,741	7,766,741									
房屋及建築	486,833,403	1,511,154,600		28,741,400	2,026,729,403	1,178,695,000	610,333,814	8,730,389	619,064,203	52.52	-559,630,797	-47.48		
機械及設備	740,821,871	3,774,494,400		-63,169,761	4,452,146,510	2,972,348,000	1,884,708,779		1,884,708,779	63.41	-1,087,639,221	-36.59		
交通及運輸設備	771,936	20,496,000		4,021,954	25,289,890	17,886,000	16,577,273		16,577,273	92.68	-1,308,727	-7.32		
什項設備	39,225,395	177,808,000		4,812,000	221,845,395	161,328,000	117,169,671		117,169,671	72.63	-44,158,329	-27.37		
租賃資產														
總計	1,267,652,605	6,001,252,000			7,268,904,605	4,847,556,000	3,144,395,753	8,730,389	3,153,126,142	65.05	-1,694,429,858	-34.95		